SANTA ANA RIVER MAINSTEM ALCOA ALUMINUM DIKE PHASE 2

UPDATE #4 FOR: CITY OF CORONA

U.S. Army Corps of Engineers


MAJ Sean Hutchison Derek Walker

September 20, 2023












PRADO BASIN PROJECT FEATURES








ALCOA DIKE PH 2 PROJECT OVERVIEW



Status:

- Awarded September 2021 to Empire Equipment Service for \$25M
- Working with Southern California Edison, AT&T, Charter, OCFC and City for utility relocations
- Earthwork and road relocations:
 December 2021 April 2024
- Hardscape warranty begins April 2024
- Hydroseed application and 12-month contractor landscape maintenance period: May 2024 - May 2025
- Project will be turned over to Orange County Public Works for maintenance in May 2025
- Road detours end in November 2023





AUBURNDALE FLOODGATE INSTALLATION







Floodgate Installation from March 2023

/UNCLASSIFIED/



STRIPED AUBURNDALE STREET







Viewing North


Viewing South

/UNCLASSIFIED/



TEMPORARY RINCON STREET CLOSURE






/UNCLASSIFIED/



PERMANENT BUTTERFIELD DRIVE SEGMENT CLOSURE







ALCOA DIKE PHASE 2 PROGRESS PHOTOS





New Rincon Dike near future Rincon Street alignment




Backfill and riprap replacement along Rincon Street and Dike





QUESTIONS ON ALCOA DIKE?



New bike path along the adjacent Santa Ana River Trail (Phase 4)



PRADO MURAL REPAINTING & PRADO SPILLWAY RAISE







