



McKinley Street Grade Separation

City Council Update



Savat Khamphou
Public Works Director
Joshua Cosper
Project Manager
August 17, 2022

Presentation Outline

- Project Status
 - Utility Relocation Activities
 - Construction Activities
 - Traffic Control / Detours
- Construction Look Ahead
- Right of Way Status
- Public Outreach
- Next Steps



Utilities | Relocation Activities

Southern California Gas (Gas)

Complete

Southern California Edison (Electric)


Completion Sept. 2022

AT&T (Telecommunications)

Complete

Riverside Public Utilities (Water)

Completion Aug. 2022



Utilities | Relocation Activities

→ Other Utility Completions

- Charter / Time Warner (June, 2022)
- MCI (June, 2022)
- Questar – Early Phase Items (June, 2022)

→ Pending Activities

- SCE Cutovers and Pole Removals
- Miscellaneous Adjustments
- WMWD & City of Corona Utility
- Close out for the RPU & WMWD Agreements



Construction Activities | Recent Construction

- Temporary Traffic Signal
 - Sampson Avenue Signal
 - Railroad Signal Interconnect
- Temporary Traffic Control
 - Closure of Northbound McKinley Exterior Lane
 - Sampson Avenue Modifications
- Adult Day Care Driveway
 - Removal of Signal
 - New Entrance Construction



Construction Activities | Recent Construction

→ Traffic Control Challenges

- McKinley St Northbound Congestion
 - Magnolia to Sampson
 - Approximately 10 Minute Queue
 - Evaluating Synchronization Efficiencies
- Sampson Avenue Westbound Congestion
 - Can Backup to KPC Parkway
 - Approximately 7-10 Minute Queue
 - Improper use to access McKinley through private property
 - Evaluating replacing eastbound thru with westbound dedicated left turn, signage and speed bumps
- Sampson Avenue Eastbound Access
 - Illegal left turns from private property
 - Evaluating additional delineators and signage



McKinley St – Northbound



Sampson Ave - Westbound

Construction Impacts | Recommended Detour Plan




Construction | Look Ahead

Timeline (tentative)

- Bridge Piles/Abutments: Summer – Fall '22
 - Auguring / Drilling Operations
 - Steel Reinforcing Placement
 - Concrete Operations
- Steel Bridge Fabrications: Fall – Winter '22
 - Finalize Miscellaneous Erection Submittals and Deliver Materials
 - Color
 - On-Site Fabrication
- Miscellaneous Storm Drain and City DWP Work: Winter '22 – Spring '23
- Implementation of Traffic Control Stages 1B and 2A: Fall '22 – Spring '23



R/W Requirements | Acquisition Progress



→ Rail / Flood

- Private Properties (Complete)
- BNSF/RCFC (Complete)

→ Offers/Negotiations

- Possession secured – 10 properties
- Settlement reached – 6 properties
- Businesses Settled - 10

→ Relocation (None)

- City has secured possession of Denny's and Outback buildings
- Demolition of Buildings Complete

Public Outreach

→ General Public

- Conducted Virtual Presentations – 11/12/2020, 5/4/2021, 8/11/2022
- Conducted In-Person/Virtual Presentation – 12/7/2021

→ Next Public Outreach

- Mid to End of 2022
 - In-Person at location to be determined and Virtual Meeting via Zoom
- Routine Outreach Efforts During Construction
 - Re-engaging Businesses Later this Month for Available City Support Programs during construction
 - Text Program - Text MCKINLEY to 844-518-1409 to stay in the loop!
 - Bi-monthly Public Notifications / Broadcasts
 - Hot-Line Phone Number – (800) 546-3299
 - Project Email – Mckinley.GS@coronaca.gov
 - Interactive Map for Upcoming Traffic Consideration / Project Pictures Currently Live on the Project Website: [McKinley Grade Separation | City of Corona \(coronaca.gov\)](#)
 - Aerial Drone, Time Lapse, Ground Photography



Next Steps

→ Construction

- Bridge Foundation and Steel Fabrication
- Next Traffic Control Operations

→ Continue Partnering with Walsh Construction of Value Engineering Ideas

- Fiber reinforcement of RCB in lieu replacement
- Use of fill in lieu of LCC
- MSE Wall & Anchor Beam adjustments

→ Continue Public Outreach Efforts





www.CoronaCA.gov

