



McKinley Street Grade Separation

City Council Update



Mark Thomas

January 15, 2020

Presentation Outline


- Project Refinements
- Design Status
 - 65% Plan Submittal
 - Caltrans Coordination
- Right of Way Process
 - Property Appraisal
 - Property Negotiations
- Next Steps



Project Alternative | Overview



Project Alternative | Refinements



4-Lane Bridge

2 Access Points
off Loop Road


Additional Parking

2 Lanes SB on
McKinley St

Project Alternative

Caltrans Coordination

- 65% Plans ready for City & Caltrans review in January
- McKinley / SR-91 Intersection
 - Requires Caltrans approval
 - Team closely coordinating with Caltrans to approve new geometrics



Next Steps

- Continue Design Process
 - Complete 65% design plans
 - Continue Caltrans coordination and approval process
- Continue Efforts to Seek Additional Funding to Close Funding Gap
 - Submitted CPUC grant nomination in Nov. 2019
 - Should receive confirmation on the grant Q2, 2020
- Continue Property Appraisal Process
 - Complete all property appraisals by March, 2020
 - Commence property negotiations in January, 2020
 - Acquisition completion anticipated Q1, 2021



Next Steps

Stakeholder Coordination & Outreach Efforts

→ Public Outreach

- Design Team's Outreach Consultant (Arellano Associates) to host workshop
- Aesthetic Features of Project

→ Quarterly Updates to City Council





www.CoronaCA.gov

