


City of Corona Department of Water and Power


ION Exchange Treatment Plant – Start Up

- Treats 1,600 gallons per minute
- Currently fed by Wells 17 and 8
- New well expected to come online Fall 2018 to provide additional flow to the plant






- 4 Nitrate vessels with excellent Nitrate removal
- Influent Nitrate measured 47.0 mg/L down to <5 mg/L
- 3 Perchlorate vessels for future treatment





- New SCADA screens were created to allow operators quick and easy access to make plant changes
- Start up scheduled within the next few weeks following disinfection process





CORDINA

Start Up August 15, 2018

- Staff training occurred last week
- DWP employs a chief operator, lead operator and 12 full-time operators
- Corona has four unique water treatment plants
- Staff is well-trained and highly motivated for success







City of Corona Department of Water and Power

Ion Exchange Treatment Plant – Start Up